



Start Date: 01/13/20
 End Date: 01/31/20
 Scheduled By: Mathilde Aalstad
 Date: 11/26/19

Short Interval Schedule
Hawaii Harbors Constructors JV

#	Activity	Start	Duration	Date	Responsible	13-Jan	14-Jan	15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb
						M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S
BASE BID - Dredging						WEEK #1			WEEK #2						WEEK #3											
	Consolidate Dredge Plant Items	2-Jan	6	9-Jan	HTBI																					
	Walk Excavator on Dredge Plant	13-Jan	3	15-Jan	HTBI	M	T	W																		
	Conduct Pre-Dredge Hydro - Areas 1,2 & Boat Harbor	13-Jan	5	17-Jan	HTBI	M	T	W	TH	F																
	Hopper Weld & Fabrication	13-Jan	12	29-Jan	HTBI	M	T	W	TH	F																
	Screen Procurement & Fabrication	13-Jan	10	27-Jan	HTBI	M	T	W	TH	F																
	Load HDPE SDR 17 Pipe onto 538 @ W22	9-Jan	2	10-Jan	HTBI																					
	Transit HT 538 from W-22 to V-4 alongside Weeks 544	10-Jan	1	10-Jan	HTBI																					
	Install Fencing at Pump Locations	13-Jan	5	17-Jan	HTBI	M	T	W	TH	F																
	Tow HT 538 to Ala Wai Small Boat Harbor and set on anchors	16-Jan	1	16-Jan	HTBI				TH																	
	Assemble Dredge Discharge Line Pump 4 to Pump 3, Pump 3 to Pump 1	17-Jan	5	24-Jan	HTBI					F																
	Test Pumping System	22-Jan	5	28-Jan	HTBI																					
ADD #1 Wall Repair STA 0+00 to 0+80																										
	Install Micropiles	2-Jan	12	17-Jan	HDCC	M	T	W	TH	F																
	Backfill	17-Jan	5	24-Jan	HDCC					F																
	Set Precast Panels	27-Jan	2	28-Jan	HDCC																					
	Grout Block outs	29-Jan	2	30-Jan	HDCC																					
	Backfill	31-Jan	3	4-Feb	HDCC																					
ADD #1 Wall Repair STA 0+80 to 1+60																										
	Install Inboard H pile Shoring	23-Dec	5	30-Dec	HDCC																					
	Demo/Excavate Existing Wall	30-Dec	5	6-Jan	HDCC																					
	Install Micropiles	18-Jan	8	29-Jan	HDCC																					
ADD #1 Wall Repair STA 1+60 to 2+40																										
	Install Inboard H pile Shoring	7-Jan	5	13-Jan	HDCC	M																				
	Demo/Excavate Existing Wall	14-Jan	3	16-Jan	HDCC		T	W	TH																	
	Install Micropiles	30-Jan	8	10-Feb																			TH	F		
BI MONTHLY WATER QUALITY																										
	Water Quality Testing																									